

**UNIFORMITY MEETING**  
**\_Thursday September 14th, 2017\_**  
**\_Minneapolis \_**  
**9:00 am**  
**AGENDA**

**Topics #1** Does the IRC does it say anything about mid-span blocking for interior bearing walls that have no sheathing on either side? *While it does not specifically say anything about mid-span blocking but usually these type of walls are sheathed & the code allows ½” drywall to meet this requirement.* \_\_\_\_\_

---

**#2** Do the wire cables in the photos require a design load resistance of 50 pounds or 200 pounds? *200 lbs at top and 50 on interior cables. It may require special inspections to insure it meets code.* \_\_\_\_\_

---

**#3** \_\_\_\_\_

---

---

**#4** \_\_\_\_\_

---

---

**Further discussion items.** \_\_\_\_\_

---

---

**Next Meeting**  
**October 12th Maple Grove**

*If anyone is in disagreement with any items noted in this agenda, they should forward their comments to Geven Rabe or Gerry Proulx- Co-Chairman of the Uniformity of Inspections Committee within 14 days. If no comments are received or noted, the contents of this agenda then become part of the permanent records.*